



ISD #883
Rockford Area Schools
LTFM & Abatement Bond Projects

ICS Weekly Progress Report
Friday Sept 16, 2022

Address: 6051 Ash Street, Rockford, MN 55373

Week Ending Sept 16, 2022

- 🔧 New Look expanded safety fencing at MS and ES
- 🔧 New Look installed remainder of erosion control at ES
- 🔧 Continued work @ MS:
 - Installed footings and foundation walls for stairs
 - Prepare for new utilities and electrical rough in
 - Completed drain tile installation surrounding bioretention basin
 - Completed export of subgrade material from bioretention basin
 - Installed curbing around all of the pavement areas (had to leave out 1 section for arrival of rain guardian turrets – expected 1st week of October)
 - Poured ½ of the ADA concrete walk connecting new bus loop to existing North parking lot
 - Began grading for additional path connecting route for Safe Routes to Schools to new concrete walk

Week Ending Sept 23, 2022

- 🔧 New Look to begin removals @ ES starting Monday including:
 - Finish removal of old bituminous surrounding playgrounds
 - Remove old curb from South playground
 - Begin top soil cutting and exporting for new grades of entire site
- 🔧 Continued work @ MS:
 - Finish pouring remainder of concrete for ADA path
 - Begin electrical utility rough in's for light poles
 - Import gravel to bring entire site up to sub grade for asphalt

Construction Progress Photos



ADA path grading underway, preparing for concrete



ADA path concrete pour underway, remainder of path to be poured Monday



Concrete stair footings and foundation walls poured and backfilled



Curb and gutter surrounding site installed and backfill for concrete walks underway