



**ISD #883**  
**Rockford Area Schools**  
**LTFM & Abatement Bond Projects**

**ICS Weekly Progress Report**  
**Friday Sept 23, 2022**

Address: 6051 Ash Street, Rockford, MN 55373

## **Week Ending Sept 23, 2022**

- 🔧 Continued work @ ES:
  - Finish removal of old bituminous surrounding playgrounds
  - Remove old curb from South playground
  - Begin cutting of topsoil and exporting common soil for new grades of entire site
  - Import gravel for underground storage system
- 🔧 Continued work @ MS:
  - Finish pouring remainder of concrete for ADA path
  - Begin electrical utility rough-in's for light poles
  - Import gravel to bring entire site up to sub grade for asphalt
  - Prep stairwells for concrete
  - Finish grading around ADA concrete and Safe Routes to Schools path

## **Week Ending Sept 30, 2022**

- 🔧 Continued work @ ES:
  - Finish exporting common soils for new grades and begin preparing site for utilities
  - Storm sewer pipe to arrive on site and begin installation
  - Import gravel and bring entire site to rough sub grade of new pavement areas
- 🔧 Continued work @ MS:
  - Pour concrete stairwell leading to North entry
  - Finish electrical utility rough in's for light poles and cameras

## Construction Progress Photos - MS



Concrete walk poured for bus drop-off area



Entirety of ADA concrete path complete and remainder of site brought to finish grade



Concrete stairwell surveying and preparing for pouring of stairs



Retention basin subgrade complete along with drain tile installation

## Construction Progress Photos – ES



Removal of top soil complete at entry to new bus loop



Removal of old asphalt complete between playgrounds



Stripping of topsoils complete at Southern end of new bus loop



Excavation and exporting of unusable common soils underway