

Week Ending Sept 2, 2022

- Safety First begin reinstallation of playground at ES
- New Look installed more erosion control at ES and delivered mulch and rock base for playground
- New Look began excavations and removals at MS
 - o Excavation for main bus loop complete and passed roll compaction test
 - o Removals of all pavement and sidewalk complete
 - Excavation for sidewalk leading to South entry underway
 - Excavation for bioretention basin underway

Week Ending Sept 9, 2022

- Safety First to complete playground installation and New Look to install mulch and base
- New Look to install temporary fencing surrounding playgrounds to act as a safety barrier between construction and school activities
- New look to continue excavations at MS
 - o Continue exporting common soil
 - Finish excavating for bioretention basin
 - Cut top soil and common soil for sidewalks on North and South end of bus loop
 - Prep site for utility installation

Construction Progress Photos



ES playground being installed in new location



Excavations of common soil underway



Stripping of topsoil and ag lime from youth field for MS bus loop



Top soil removed for new stairwell leading to South entry